



6280 West 800 North  
McCordsville, IN 46055  
Phone: (317) 335-3151  
[www.mccordsville.org](http://www.mccordsville.org)

---

---

July 2, 2020

**Engineer's Report**

Below is a listing of project updates for the month of June.

- Villages Parcel C/G study – Crossroads is incorporating final comments into report.
- Town Center Drainage – A&F is incorporating final comments into report.
- 600 West Bridge – Town Council approved a maximum contract amount for McMillen Jacobs but wanted additional quotes for the geotechnical work. They solicited additional quotes and selected Patriot Engineering for a savings of about \$9k. Gregg Morelock is reviewing the contract and the revised proposal.
- Fiscal Sustainability project – No activity this month.
- WWTP Construction – The preconstruction video has been completed. Walsh Construction is getting their trailer and the engineer's office trail set to move in. A lot of the shop drawings have been submitted and are in the review process. The preconstruction meeting is scheduled for July 16<sup>th</sup>.
- 500 North – Contract signed. Some discussion about possibly having the County RDC fund some of the road improvements east of 600 West and have the developer pay for the remainder. Nothing definite yet.
- 700 West Trail – The project has been delayed by conflicts with the HOA's irrigation system. Two valve boxes were relocated out of the path.
- Villages at Brookside Section 10A, 10B and 12 – Asphalt surface is being going to be installed on July 6<sup>th</sup>. Repairs were made this week on the intermediate.
- Villages at Brookside Section 13B – Storm and sanitary complete, but not tested. Street has been paved and ready for dry utilities.
- Oakcrest – The sanitary and storm are near complete with testing and punch list still to do. The road was cement stabilized. The curb underdrains were installed. The stone base for the road was installed and the curb is being prepared.

- Manhole Rehab and Force Main Air Release Valve Rehab project – Paused until Lucy is through some initial training and construction slows down.
- McCordsville Marketplace – Some utility work and site work this month along with the building.
- McCord Pointe Section 4 – Started earthwork along with sanitary and storm sewer.
- McCord Pointe Section 5 – Erosion control in place.
- Stansbury force main – No update for this month.
- Stansbury & Schultz Ditch Relocation – Army Corp issued permit.
- Stormwater Ordinance update – Nothing this month.
- Hanna/Center Storm Sewer – On hold pending decision on the waterline conflict.