



6280 West 800 North  
McCordsville, IN 46055  
Phone: (317) 335-3151  
[www.mccordsville.org](http://www.mccordsville.org)

February 2, 2021

### **Engineer's Report**

Below is a listing of project updates for the month of January.

- Tony Keaton sanitary sewer request update – I walked and talked to 13 homes. 3 weren't home or didn't answer. One of those is probably a No. She has no money. I got one Yes besides me. His address is 5588 E 900N. There were two Maybe, 9037 McCord and 5670 E 900N. They were concerned of cost though. Most people are older and probably limited income. Everyone else was a No. I'm guessing that is not good for me. Unless you see something else, I'm guessing I will have to figure something else out. – Tony Keaton
- MPO 2050 long term plan update – submitted five segments for Mt. Comfort Road. Under the 2045 plan and prior, these projects were listed under Hancock County with the C, D, and E segments in McCordsville with the realignment plan.
- Aurora Way – Work with Drew Wolfred and Tom Heustis of Kimley-Horn to develop plans in conjunction with Southwarks plans. Plan to bid in February and open in March.
- CCMG projects – preparing bid documents for mill and resurface projects. They are in two groups, 650N and the local roads.
- Community Crossings – McCordsville was awarded all we applied for totaling \$992,723.17 of grant funds on a total project cost of \$1,323,631. That is a 75%-25% match. Projects include construction of Aurora Way (\$724,381), Mill and resurface of 650 North (\$285,104), and mill and resurface of Deer Crossing Blvd., Bay Front Shores, Nautica Blvd., Austin Trace Blvd., and Laredo Drive (\$314,146).
- Mt Comfort CSX Crossing Study – Soil tests revealed no contamination. East alignment for underpass has been selected for the preliminary engineering. I presented project update to the County RDC on January 14<sup>th</sup>. Mary Zurbach and Dave Sutherlin agreed to attend the 2<sup>nd</sup> workshop. County Commissioner Bill Spalding has also expressed an interest in hearing more about the project.
- Fiscal Sustainability project – Under contract with Policy Analytics.
- WWTP Construction – Work continues on the maintenance building. Yard piping also continues. Discussions on the water service is underway with Citizens. The meter is going

to upgraded from 1-1/4" to at least 2". Process building under slab piping and structural steel underway.

- 500 North design contract – on hold after Walmart taking the eastern section and cutting the western segment from the CCMG application due to costs.
- Walmart – E&B Paving placed the 2" overlay. There was significant damage prior to the overlay. Wedge course was needed to level surface prior to overlay in several areas.
- Pine Vail Estates – Asphalt paving was completed in December. Contractor is working on storm items. Water has not yet been installed.
- Meadows at Sagebrook Section 1 – Asphalt paving was completed. Waiting on contractor to be ready for storm walk thru.
- Meadows at Sagebrook Section 2 – storm sewer under construction.
- Weaver's Landing Section 3 – sanitary sewer construction underway.
- McCord Pointe Section 5 – sanitary testing revealed two damaged pipes. Repairs were completed. Sanitary testing is now complete except for one mandrel test. Storm walk thru generated a punch list that the contractor is working on.
- Hanna/Center Storm Sewer – Comment from Hancock County Surveyor on end section discharge point on Center Street. Working with VS to alter discharge location.
- Manhole Rehab and Force Main Air Release Valve Rehab project – Paused until the infrastructure inspector position can be filled.
- Stansbury force main – No update for this month.
- Stansbury & Schultz Ditch Relocation – No update this month.
- Stormwater Ordinance update – No update this month.