



6280 West 800 North  
McCordsville, IN 46055  
Phone: (317) 335-3151  
www.mccordsville.org

---

---

May 1, 2020

**Engineer's Report**

Below is a listing of project updates for the month of April.

- Infrastructure Inspector search is on hold due to COVID-19. Mike Cousins is covering the development crews.
- Gas tax impacts – COVID-19 has impacted travel and there has been a significant decrease in ADT. This is expected to reduce income from gas tax somewhere in the 35-45% range for the next couple months and could have extended impacts but the degree is not known. Staff is working on a plan to reduce expenditures out of MVH and LRS that will likely be presented to town council in May.
- Villages Parcel C/G study – After gathering stakeholder input, Crossroads is preparing a draft.
- Town Center Drainage – A&F and Context has worked with staff on modifications to the town center plan that allows for input from the engineer on a drainage plan. The next step is to take it to the town center committee in May.
- 600 West Bridge – No update.
- 600 North / 600 West Roundabout – MPO announced that there would be no award.
- Fiscal Sustainability project – No activity this month.
- WWTP Design – Awarded to Walsh Construction. Agreement is signed back from contractor and we are waiting on bonds and certificate of insurance before counter signing and issuing the notice to proceed.
- Oakcrest – Testing of the offsite sanitary was completed. This allowed James Lyons to connect as well as allows Joe Renner too. Valenti Held has been shut down for COVID-19 for most of the month but started back up on April 28th.
- Manhole Rehab and Force Main Air Release Valve Rehab project – Paused until new hire is in.

- McCordsville Marketplace – Focus has been mainly on site grading, storm sewer and the building this month.
- McCord Pointe Section 2 – Plat released.
- McCord Pointe Section 3 – Plat released.
- McCord Pointe Section 4 – Drainage review is almost complete, and the final approval will likely be issued in early May.
- McCord Pointe Section 5 – Drainage review is almost complete, and the final approval will likely be issued in early May.
- Stansbury force main – No update for this month.
- Stansbury & Schultz Ditch Relocation – Army Corp issued permit.
- Stormwater Ordinance update – Nothing this month.
- Hanna/Center Storm Sewer – Water line coordination/design considerations ongoing after Citizens refused to relocate a water line that is in the way. Some alternatives have been sent for review.
- Villages at Brookside Section 13B – Sanitary sewer was completed. Mainly working on storm sewer now.