



6280 West 800 North  
McCordsville, IN 46055  
Phone: (317) 335-3151  
[www.mccordsville.org](http://www.mccordsville.org)

---

June 2, 2020

**Engineer's Report**

Below is a listing of project updates for the month of May.

- Infrastructure Inspector position has been filled internally by Lucy Messer. Her start date is June 8<sup>th</sup>.
- Gas tax impacts – COVID-19 impacts to gas tax and property tax was presented to the town council. A revised capital projects plan was approved that delays or cancels some projects for 2020 to maintain MVH and LRS expenditures within the expected reduction to taxes.
- Villages Parcel C/G study – Awaiting final report.
- Town Center Drainage – Feedback from town center committee in May.
- 600 West Bridge – Ryan and I have been talking with McMillen Jacobs. They are the underpass expert that Larry found. The discussions went well, and we have talked about a joint project between McMillen Jacobs and A&F to provide an alternative analysis on the bridge, underpass and surface crossing.
- Fiscal Sustainability project – No activity this month.
- WWTP Design – All contract documents signed and in. Walsh Construction has not yet occupied the site.
- Oakcrest – Valenti Held worked in May on the on site sanitary and storm along with some earthwork.
- Manhole Rehab and Force Main Air Release Valve Rehab project – Paused until new hire is in.
- McCordsville Marketplace – Some utility work and site work this month along with the building.
- McCord Pointe Section 4 – Final approval.
- McCord Pointe Section 5 – Final approval.

- Stansbury force main – No update for this month.
- Stansbury & Schultz Ditch Relocation – Army Corp issued permit.
- Stormwater Ordinance update – Nothing this month.
- Hanna/Center Storm Sewer – On hold pending decision on the waterline conflict.
- Villages at Brookside Section 13B – Storm and sanitary complete, but not tested. Street has been limed.

I:\weekly reports\Engineer Reports\June 2020.docx