



6280 West 800 North  
McCordsville, IN 46055  
Phone: (317) 335-3151  
www.mccordsville.org

January 4, 2021

**Engineer's Report**

Below is a listing of project updates for the month of December.

- Community Crossings – McCordsville was awarded all we applied for totaling \$992,723.17 of grant funds on a total project cost of \$1,323,631. That is a 75%-25% match. Projects include construction of Aurora Way (\$724,381), Mill and resurface of 650 North (\$285,104), and mill and resurface of Deer Crossing Blvd., Bay Front Shores, Nautica Blvd., Austin Trace Blvd., and Laredo Drive (\$314,146).
- Mt Comfort CSX Crossing Study – Family Express did not grant permission for the soil samples and ultimately, I decided to authorize soil samples from the right of way as the best alternative. I will be presenting to the County RDC on January 14<sup>th</sup> to provide them a status update on our project.
- Road asset management plan – LTAP approved our 2020 asset management plan.
- Fiscal Sustainability project – Awarded to Policy Analytics.
- WWTP Construction – Tank testing almost complete. Generator delivered and installed. Maintenance building framing completed. Some yard piping begun. Process building foundation started.
- 500 North – Amendment for design contract to reduce the scope.
- Walmart – E&B Paving placed the 2" overlay. There was significant damage prior to the overlay. Wedge course was needed to level surface prior to overlay in several areas.
- Pine Vail Estates – Asphalt paving was completed.
- Meadows at Sagebrook Section 1 – Asphalt paving was completed.
- Weaver's Landing Section 2 – Plat released.
- McCord Pointe Section 5 – dry utilities being installed.
- Hanna/Center Storm Sewer – Comment from Hancock County Surveyor on end section discharge point on Center Street. Working with VS to alter discharge location.

- Manhole Rehab and Force Main Air Release Valve Rehab project – Paused until the infrastructure inspector position can be filled.
- Stansbury force main – No update for this month.
- Stansbury & Schultz Ditch Relocation – Army Corp issued permit.
- Stormwater Ordinance update – No update this month.

H:\weekly reports\Engineer Reports\January 2021.docx