



## Results for concrete work at the Fire Department and Bay Creek sidewalk repair.

**Fire Department- 7580 N. Form St**

**One panel at 6444 W. Broadway**

**6 panels at 9418 N. Captains Circle**

**J.S. Concrete – \$17,602.87**

**Mattingly Concrete- \$11,040.00**

**Ground Tech-\$10,430.00**

Ron and I met with J.S. Concrete on November 16, 2020 at the fire department and showed him the broken-down concrete around the two catch basins on the north end of the parking lot. We discussed the options for replacement, and it was recommended to be done in two pours to not interfere with the fire department garage bays. We also discussed on it being 6 inches thick with mesh and a quick cure agent to help set the concrete with the low temperatures.

I met with Mattingly Concrete on November 18, 2020 also at the fire department, I gave him the same specs that had been discussed with J.S. Concrete two days prior, to which he was good with and proceeded with a quote.

I met with Ground Tech on November 19, 2020 and gave him the same specs as I had given the other two contractors. He expressed that pouring at 6 inches thick it would not hold up to the weight of the fire departments vehicles. He gave a quote with an extra 2 inches of concrete, and everything else is the same as the previous two quotes.